

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

August 30, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	16410-001
Date of Submittal:	July 31, 2012
Title:	Electrical Submittal for Pumping & Disinfection Building: Panelboard, Dry Type Transformers; Enclosed Circuit Breakers; Safety Switches, LVT
Specification Section:	16410, 16441, 16442, 16461
Manufacturer:	Eaton Corporation

The referenced submittal has been stamped ***"Make Corrections Noted"***. Our comments are as follows:

1. This letter replaces the previously issued review comments letter for this submittal dated August 27, 2012. Please disregard the previous letter and consider this letter as your response to the submittal documents.
2. General Comment: A complete resubmittal package is not required provided written verification is submitted for the comments below and the corrections indicated are incorporated into the equipment.
3. Panelboard SC-L1: No Exceptions Taken.
4. Panelboard PD-L1: No Exceptions Taken.
5. Panelboard PD-H1:
 - a. Change quantity of 15A, 3P breakers to 7, and add one 50A, 2P breaker as shown on sheet ES-1.
 - b. Verify 3P breakers serving valve actuators are compatible with actuator wiring requirements indicated in the valve actuator submittal documents (Submittal No. 02641-006).
6. Panelboard SC-H1: No Exceptions Taken.

Mr. Wes Weaver
August 30, 2012
Page 2

7. SPD Devices: No Exceptions Taken.
8. Dry Type Transformers, 30KVA and 9KV: No Exceptions Taken.
9. Enclosed Circuit Breaker, 800A: Sheet EPD-1 indicates three sets of parallel 350KCMIL conductors on the line side, and two sets of parallel 500KCMIL conductors on the load side. Verify the circuit breaker is furnished with the appropriate terminals.
10. Safety Switches, 30A: No Exceptions Taken.
11. Push-Pull Operators, 30.5 mm (E-stops): No Exceptions Taken.

Please call if you should have any questions.

Sincerely,



Mark A. Morton, P.E.

MAM/lme

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, jfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

Mr. Mark Reasinger, P.E., Plant Engineering Consultants, Inc., mreasinger@planteci.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc. (w/attachments)