

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

August 17, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	11315-001B
Date of Submittal:	August 15, 2012
Title:	Progressive Cavity Pumps SCP-1, SCP-2, DSP-1 & DSP-2
Specification Section:	11315 – Progressive Cavity Pumps
Manufacturers:	Seepex, Inc.; Tnemec Company Incorporated; Cartex; NORD Gear Corporation; WEM; Onyx Valve Co.; Ashcroft, Inc.; Proco Products, Inc.

The referenced submittal has been stamped "***No Exception Taken***". Our comments are as follows:

1. Regarding Item No. 2 of the WCMI additional submittal review comments letter pertaining to the 4" flange by flange pipe spool piece: This pipe spool piece (noted by the handwritten notations on Section C/PD-14 included with the previous submittal review letter) is next to a restrained flange coupling adapter. Therefore, the pipe spool piece must be a flange by plain end fabrication, not a flange by flange fabrication.
2. Regarding Item No. 4 of the Seepex response letter which indicates no design change to the submitted dimensional drawing: It appears that the dimensional drawing included in this resubmittal has five dimensions that are different than the previously submitted dimensional drawing. However, these dimensions have not changed more than 5/32 of an inch. Therefore, we take no exception to Drawing No. 123912 included in this resubmittal package.
3. Regarding Item No. 6 of the Seepex response letter, the 4" x 4" x 6" long expansion joint submitted is acceptable. This expansion joint will replace the 3" x 4" flanged reducer shown on the Contract Drawings as installed directly on the pump discharge. WCMI may install the expansion joint between the pump discharge and the horizontal 90° bend as shown on the Contract Drawings. Alternatively, the 90° horizontal bend can be installed on the pump

Mr. Wes Weaver
August 17, 2012
Page 2

discharge followed by the expansion joint so that the distance from the pump discharge connection to the south Pump Room wall is reduced according to the handwritten notations on Section C/PD-14 included with the previous submittal review letter.

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Mark A. Morton', with a long horizontal flourish extending to the right.

Mark A. Morton, P.E.

MAM/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc. (w/attachments)