

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

January 16, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavergc.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	03200-012A
Date of Submittal:	January 10, 2012
Title:	Pier Plan at Pumping and Disinfection Building (PD-1, Revision 2)
Specification Section:	03200
Manufacturer:	Dalco Industries, Inc.

The referenced submittal has been stamped "**No Exception Taken**". Our comments are as follows:

1. The original shop submittal (No. 03200-012) for the drilled piers for the Pumping and Disinfection Building was received on October 4, 2011.
2. Weaver Construction Management, Inc. (WCMI) was notified on that date the shop submittal would be rejected as it did not reflect the revisions made to the Pumping and Disinfection Building as noted in the Engineer's Supplemental Instructions No. Twelve (12) (ESI-012), dated September 23, 2011.
3. On January 10, 2012, GMS, Inc. received a submittal identified as Submittal No. 03200-012A with a single attachment identified as the PIER PLAN, with revisions noted as:
 - 10/05 REVISED PER ESI #12
 - 10/6 REMOVE 2 PIERS
4. Based on our records, Pier #13 was the last pier poured and it was cast on October 19, 2011.
5. Based on the timing of this resubmittal being received, GMS, Inc. has reviewed the PIER PLAN sheet provided in the submittal with the revised pier locations shown on revised Construction Drawing PD-3. With no way to confirm actual dimensions, the general location on the established grid lines are in the locations shown on revised Construction Drawing PD-3.

Mr. Wes Weaver
January 16, 2012
Page 2

6. Because all other piers, reinforcing steel, etc., have been cast and covered at this point in time, no further or additional review was done of this shop submittal.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

Mr. Mike Gaines, MGA Structural Engineers, mg@mgase.com

cc (w/attachment):

Mr. Jerry Miller, Resident Project Representative, GMS, Inc.