

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLEARNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

July 14, 2011

Mr. Wes Weaver, President  
Weaver General Construction Co.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

*Via Email to: [wes@weavergc.com](mailto:wes@weavergc.com)  
No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	03300-016
Date of Submittal:	July 11, 2011
Title:	PVC Waterstop for Headworks Building
Specification Section:	03300
Manufacturer:	Bometals, Inc.

The referenced submittal has been stamped "**No Exception Taken**". No additional information or resubmittal is required on this item. Our comments are as follows:

1. We take no exception to the ribbed, center bulb waterstop style submitted. However, in those areas where the clear distance between the face of concrete and the reinforcing steel is less than 4½ inches, i.e., one-half of the length of the waterstop, the submitted 9-inch length waterstop may require modification to accommodate construction conditions. The Contractor has the option of using a 6-inch long waterstop in the same ribbed, center bulb style in such areas in order to minimize the trimming, notching or other modifications required to accommodate construction conditions.

Please call if you should have any questions.

Sincerely,



Mark A. Morton, P.E.

MAM/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)  
Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)  
Mr. Jeff Burst, Project Superintendent, Weaver General Construction Co., [jeff@weavergc.com](mailto:jeff@weavergc.com)  
Mr. John Jacob, Project Manager, Weaver General Construction Co., [john@weavergc.com](mailto:john@weavergc.com)  
Ms. Leslie Brown, Weaver General Construction Co., [leslie@weavergc.com](mailto:leslie@weavergc.com)

cc (letter only):

Mr. Jerry Miller, Resident Project Representative, GMS, Inc.