

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

February 15, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavergc.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	05500-007
Date of Submittal:	January 31, 2012
Title:	MAU Platform at Headworks Building, Drawings SD-01, SD-02, SD-03, SD-04
Specification Section:	05500 – Metal Fabrications
Manufacturer:	American Fabricators

The referenced submittal has been stamped "***No Exception Taken***" and "***Revise and Resubmit***".
Our comments are as follows:

1. Sheet SD-01: ***No Exception Taken***

- a. We take no exception to the proposed dimension of the MAU platform. In accordance with the notes on design drawing MHW-3 and shop submittal drawing SD-01, leg location dimensions and other dimensions must be verified both in the field and with the MAU equipment being provided.
- b. Based on our review of the shop submittal, all welds shown on the submittal are to be shop fillet welds with the exception of the connection brackets.

2. Sheet SD-02: ***No Exception Taken***

3. Sheet SD-03: ***Revise and Resubmit***

- a. Sheet SD-03 has a note stating, "CONNECTION BRACKETS ARE TO BE FIELD WELD BY WEAVER CONSTRUCTION TO MATCH MAU LEGS." We take exception to the field welding as cleaning of the weld and re-galvanizing (coating) of the surface of the materials at this particular location will be very difficult. The shop submittal does not address how this will be accomplished.

Mr. Wes Weaver
February 15, 2012
Page 2

4. Sheet SD-04: ***No Exception Taken***

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavergc.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.