

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

February 21, 2012

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

*Via Email to: wes@weavergc.com*  
*No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	07501-001C
Date of Submittal:	February 15, 2012
Title:	Layout of Panels and Accent Strip Only at Headworks Building
Specification Section:	07501 – Metal Roof and Wall Panels
Manufacturers:	Craft Corporation

The referenced submittal has been stamped "**No Exception Taken**" and "**Make Corrections Noted**".  
Our comments are as follows:

1. Based upon the WCMI transmittal letter and the additional submittal review comments provided, it would appear WCMI has confirmed that the layout of the panels and accent strip are in accordance with the contract they have with Craft Corporation.
2. Based upon the additional submittal review comments provided by WCMI, the Craft Corporation panels to be provided will overlap the concrete foundation by 4 inches in accordance with the Construction Drawings.
3. Drawing No. 1 of 5-South Elevation: **No Exception Taken**
  - a. Based upon our review of the south elevation, as well as the following three sheets consisting of the north elevation, east elevation and west elevation, it appears all of the paneling necessary for the construction of the project has been included. GMS, Inc. will not provide a confirmation that all paneling materials are presented on this shop submittal. It is incumbent upon the CMAR to confirm their supplier and subcontractor have all of the necessary paneling and components to provide for a complete building as represented on the Construction Drawings. The extent of our review will be to note any discrepancies we see in the elevation drawings which may be openings for mechanical equipment, etc. that may not be accounted for on the elevation drawings.
  - b. The paneling, as represented on Drawing No. 1 of 5 for the south elevation, appears to represent the intent of the Construction Drawings.
4. Drawing No. 2 of 5-North Elevation: **No Exception Taken**
  - a. The paneling, as represented on Drawing No. 2 of 5 for the north elevation, appears to represent the intent of the Construction Drawings.

Mr. Wes Weaver  
February 21, 2012  
Page 2

5. Drawing No. 3 of 5-East Elevation: ***Make Corrections Noted***
  - a. We note the paneling does not take into consideration the exhaust louver on the east elevation as shown on Detail 2/HW-1.
  - b. With the exception of the exhaust louver, the paneling, as represented on Drawing No. 3 of 5 for the east elevation, appears to represent the intent of the Construction Drawings.
6. Drawing No. 4 of 5-West Elevation: ***Make Corrections Noted***
  - a. The paneling layout does not taken into consideration the HVAC supply and duct penetrations required for the mechanical equipment.
  - b. With the exception of the HVAC supply and duct penetrations, the paneling, as represented on Drawing No. 4 of 5 for the west elevation, appears to represent the intent of the Construction Drawings.
7. Drawing No. 5 of 5: ***No Exception Taken***
  - a. Drawing includes a typical panel, outside corner trim, base trim or drip cap, window and door header flashing, frame opening sill and jamb trim, top window and door trim and overhead door jamb cover. We take no exception to the components provided on Drawing No. 5 of 5.
  - b. Based upon the transmittal sheet, the content of this shop submittal is to address the layout of the panels only. It is the responsibility of the CMAR and their subcontractors to assure all of the necessary components are incorporated into the construction of the building to provide for a weathertight structure.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)  
Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)  
Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavergc.com](mailto:jeff@weavergc.com)  
Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavergc.com](mailto:john@weavergc.com)  
Mr. Tyler Ammerman, Weaver Construction Management, Inc., [tammerman@weavergc.com](mailto:tammerman@weavergc.com)  
Ms. Leslie Brown, Weaver Construction Management, Inc., [leslie@weavergc.com](mailto:leslie@weavergc.com)

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.