

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLEARNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

September 17, 2012

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

*Via Email to: wes@weavercm.com*  
*No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	07501-006
Date of Submittal:	August 7, 2012
Title:	Blower Building Metal Wall Panels
Specification Section:	07501 – Metal Roof and Wall Panels
Manufacturers:	Heath Steel; Custom Panels

The referenced submittal has been stamped "**Make Corrections Noted**". Our comments are as follows:

1. We acknowledge receipt of Additional Submittal Review Comments attached to the shop submittal.
  - a. Comment 1. Response: We request the supplier reference the Issued for Construction drawings issued on July 17, 2012 to confirm louver and exhaust fan locations.
  - b. The supplier must coordinate rough spacing dimensions with the equipment to be furnished by the mechanical subcontractor.
  - c. Comment 2. Response: Horizontal wood framing spacing has been shown on the Issued for Construction drawings issued on July 17, 2012. Wood girts (2x4) have been shown at 18-inches O.C. If the supplier/manufacturer does not feel this is sufficient they should provide their recommendation on wall paneling anchoring requirements.
2. Sheet 1 of 2 – Elevations
  - a. The wall penetration openings for the blower intake piping must be coordinated with the Contractor. Based on the detail provided on Sheet 2 of 2 of the shop submittal, the opening should be the outside diameter of the intake plus 1 inch.

Mr. Wes Weaver  
September 17, 2012  
Page 2

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavercm.com](mailto:jeff@weavercm.com)

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavercm.com](mailto:john@weavercm.com)

Mr. Adam Roeder, Weaver Construction Management, Inc., [aroeder@weavercm.com](mailto:aroeder@weavercm.com)

Ms. Leslie Brown, Weaver Construction Management, Inc., [leslie@weavercm.com](mailto:leslie@weavercm.com)

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.