

REQUEST FOR INFORMATION

Request for Information - RFI #	007 Revised	ROUTING	DATE SENT	VIA MAIL, EMAIL OR FAX			DATE RECEIVED	VIA MAIL, EMAIL OR FAX		
				M	E	F		M	E	F
OWNER: LFMSDD		Contractor to Engineer	2/8/2011		X		3/17/2011		X	
PROJECT: HDTRWRF		Engineer to Contractor	3/18/2011	Delivery						
ENGINEER: GMS, Inc.		Copy to Owner	3/18/2011	Delivery						
CONTRACTOR: Weaver General Construction Co.										
RFI TITLE: Curb Detail Revised Backup Detail provided on 03/17/2011										
REFERENCE: Drawing 3/AB-4										
CONTRACTOR'S REQUEST										
The following information, interpretation, or clarification is requested as described below or in the attachments.										
<p>Baker Concrete proposes to utilize the attached curb detail for Aeration Basins 1, 2 and 3. Is this acceptable? This proposed detail will not have an additional cost to the project. The proposed detail will provide a higher quality joint between the wall and the mat foundation. Baker is concerned with hanging a form from the rebar dowels that is the same width as the basin wall. If the curb moves out of line at all, it will be difficult to properly align our wall forms. We request a reply by 2/11/11.</p> <p>With the proposed detail, the curb (essentially the inverted keyway) will be allowed to move in and out as anticipated. Any deviation will be completely covered when the wall is placed on top of the mat. The construction joint between the wall and the mat will be clean.</p>										
<div style="display: flex; justify-content: space-between;"> By: John Jacob Date: 2/8/11 </div>										
ENGINEER'S RESPONSE										
The following information, interpretation, or clarification is provided as described below or in the attachments.										
<p>GMS, Inc. is in receipt of a Revised Backup Detail dated March 17, 2011. It has been attached as a reference to this RFI No. 007-Revised response. We take no exception to the Revised Backup Detail as provided for the joint between the basin slab and the basin walls.</p>										
<div style="display: flex; justify-content: space-between;"> By: David R. Frisch Date: March 17, 2011 </div>										

cc: Wes Weaver, Jeff Burst, John Jacob, WGCC; Jim Heckman, LFMSDD; Tim Long, Charlie Edgar, Cindy Murray, FSD; Al Testa, CCMD; Roger Sams, Mark Morton, Dave Frisch, Jerry Miller, GMS, Inc.; Pat Danenberg, MWI; John Peiffer, Mike Gaines, MGA; Mark Reasinger, PECI

RFI 007

REVISED Backup DETAIL

Submission Date: March 17, 2011

