

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

May 21, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

***Via Email to: wes@weavergc.com
No Hard Copy to Follow***

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	11312-001B
Date of Submittal:	May 17, 2012
Title:	RAS End Suction Pumps: 4" B5442
Specification Section:	11312 – End Suction Centrifugal Pumps
Manufacturer:	Fairbanks Morse; Chesterton; Davis Industrial Coatings; The Falk Corporation; Nidec Motor Corporation; Sensata Technologies; Emerson Motor Technologies; Valspar Corp.

The referenced submittal has been stamped "***No Exception Taken***". Our comments are as follows:

1. Per telephone discussions with Steve Hansen at Ambiente H2O Inc. regarding these RAS pumps, the guaranteed pump performance values tabulated in the submittal are just that, guaranteed pump performance points. The pump curves included in the submittal are computer generated plots based on the specified design points and the applied Hydraulic Institute Standards stated in the submittal comments letter from Ambiente H2O Inc. As such the submitted curves may represent a slightly "higher" operating curve than the specified design point (as noted in previous review comments) due to the tolerances of the specified Hydraulic Institute Standards. Per Steve, the guaranteed values tabulated in the submittal are the guaranteed performance points for the submitted pumps. Therefore, based on the submitted guaranteed tabulated values and the interpolation of the pump curves at these guaranteed values, the submitted pumps appear to meet the project specifications. No additional information or resubmittal will be required for these pumps.

Mr. Wes Weaver
May 21, 2012
Page 2

Please call if you should have any questions.

Sincerely,



Mark A. Morton, P.E.

MAM/lgp

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org
Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org
Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com
Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com
Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavergc.com
Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com
cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc. (w/attachments)