

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

December 13, 2012

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

***Via Email to: wes@weavercm.com***  
***No Hard Copy to Follow***

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	11316-001A
Date of Submittal:	December 5, 2012
Title:	Submersible Pumps Tag: DP-1 & DP-2
Specification Section:	11316 – Submersible Pumps
Manufacturer:	Fairbanks Morse; Carboline Company

The referenced submittal has been stamped "***No Exception Taken***" and "***Make Corrections Noted***". Our comments are as follows:

1. We take no exception to the submitted pump equipment. However, previous submittal review letter comments requested verification of multiple items. This submittal did not include any response letters from the pump manufacturer or WCMI to address those items. Therefore, we request the following items stated in the previous review letter be verified in writing.
  - a. Verify the vertical piping connection on the discharge side of the base elbow is a 6-inch flange connection.
  - b. The submitted submersible motor wiring diagram indicates the use of a Warrick Control moisture detection device. However, subsequent submittal documents propose the use of a Custom Enterprises moisture detection device. Verify the proposed moisture detection device ***and*** that the motor wiring diagram is applicable to that device.
  - c. It was previously stated that the preferred installation location of the control box for the moisture detection device is in the MCC. Verify this location is acceptable.

Mr. Wes Weaver  
December 13, 2012  
Page 2

Please call if you should have any questions.

Sincerely,



Mark A. Morton

MAM/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavercm.com](mailto:jeff@weavercm.com)

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavercm.com](mailto:john@weavercm.com)

Mr. Adam Roeder, Weaver Construction Management, Inc., [aroeder@weavercm.com](mailto:aroeder@weavercm.com)

Ms. Leslie Brown, Weaver Construction Management, Inc., [leslie@weavercm.com](mailto:leslie@weavercm.com)

cc (w/attachments): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.