GMS, INC.

CONSULTING ENGINEERS 611 NORTH WEBER, SUITE 300 COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935 TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E. ROGER J. SAMS, P.E. GREGORY R. WORDEN, P.E. THOMAS A. McCLERNAN, P.E. KEN L. WHITE, P.L.S. DAVID R. FRISCH, P.L.S. MARK A. MORTON, P.E. JASON D. MEYER, P.E.

October 4, 2012

Mr. Wes Weaver, President Weaver Construction Management, Inc. 3679 South Huron Street, Suite 404 Englewood, CO 80110 Via Email to: wes@weavercm.com No Hard Copy to Follow

Re:

Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)

Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:

15800-020

Date of Submittal:

September 12, 2012

Title:

Operations Building Louvers (L-1, L-2, L-3, L-4) & Dampers

Specification Section:

15800 - Heating and Ventilating

Manufacturers:

Greenheck: Belimo

The referenced submittal has been stamped "Make Corrections Noted". Our comments are as follows:

- 1. The bird screen shall have primer finish.
- Provide 115 VAC for control damper actuator.
- 3. Revise the control damper data shown on page 2 of 4 as follows:
 - a. ID# 2-1: Actuator quantity shall be two (2)
 - b. ID# 2-2: Width shall be 16 inches

Please call if you should have any questions.

Sincerely,

David R. Frisch, P.L.S.

David R. Frisch

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, Ifmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

Mr. Mark Kirst, Plant Engineering Consultants, Inc., MKirst@planteci.com

cc (letter only): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.