

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

January 12, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavergc.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	16075-001
Date of Submittal:	November 30, 2011
Title:	Electrical Identification: Conductor Labels; Electrical Vinyl Tapes; Phenolic Identification; Underground Electrical Warning Tape
Specification Section:	16075 – Electrical Identification
Manufacturers:	Panduit; 3M; Brimar; Ideal Industries, Inc.

The referenced submittal has been stamped "***No Exception Taken***". No additional information or resubmittal is required on this item. Our comments are as follows:

1. Conductor labels: ***No Exception Taken***
2. Electrical vinyl tape: ***No Exception Taken***
3. Phenolic identification: ***No Exception Taken***
 - a. Per specification, phenolic labels shall be screw-mounted and have ½-inch high letters on 1½-inch high label. Where 2 lines of text are required, use labels 2 inches high.
4. Underground electrical warning tape: ***No Exception Taken***
 - a. Per specification, tape shall be 6" in width.

Mr. Wes Weaver
January 12, 2012
Page 2

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink that reads "David R. Frisch". The signature is written in a cursive style with a large initial 'D'.

David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavergc.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

Mr. Mark Reasinger, P.E., Plant Engineering Consultants, Inc., mreasinger@planteci.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.