

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLENNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

April 15, 2011

Mr. Wes Weaver, President
Weaver General Construction Co.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavergc.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	02709-001
Date of Submittal:	April 11, 2011
Title:	Effluent Manholes
Specification Section:	02709
Manufacturer:	Firebaugh Precast

The referenced submittal has been stamped "**No Exception Taken**". No additional information or resubmittal is required on this item. Our comments are as follows:

1. We request a minimum of one (1) 2" adjusting ring be placed under the ring and cover.
2. The submittal states the pipe is SDR 35 PVC. The pipe is SDR 41 which does have the same outside diameter.
3. The on-site manholes do not require a locking mechanism.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@qwestoffice.net

Mr. Jeff Burst, Project Superintendent, Weaver General Construction Co., jeff@weavergc.com

Ms. Leslie Brown, Weaver General Construction Co., leslie@weavergc.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.