

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

September 21, 2011

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

*Via Email to: wes@weavergc.com
No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:


Submittal No.:	04100-001
Date of Submittal:	August 17, 2011
Title:	Mortar and Grout in Headworks Building
Specification Section:	04100
Manufacturer:	The Quikrete Companies, Inc.)

The referenced submittal has been stamped "**No Exception Taken**". No additional information or resubmittal is required on this item. Our comments are as follows:

1. We take no exception to Mortar Mix 202 S (PLS) with an 1800 psi required compressive strength.
2. We take no exception to Grout Mix 303 F GRT required 3000 psi compressive strength.
3. The Contractor shall coordinate with the Owner and Engineer if colored CMU is specified so a mortar color can be selected.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org
Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org
Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com
Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com
Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.