

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

November 25, 2011

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

***Via Email to: wes@weavergc.com
No Hard Copy to Follow***

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	05500-006
Date of Submittal:	November 21, 2011
Title:	Stainless Steel Unistrut – Concrete Insert P3370
Specification Section:	05500
Manufacturer:	Unistrut® Corporation

The referenced submittal has been stamped ***"No Exception Taken"***.

It is understood this product will be installed as a continuous unit along the entire length of the concrete struts in the pump room of the Pumping and Disinfection Building. A maximum hold-back of four (4) inches from each end of the reinforced concrete members will be permitted. Refer to drawing citation at B/PD-4. No additional information or resubmittal is required on this item.

Please call if you should have any questions.

Sincerely,

Roger J. Sams, P.E.

RJS/rjs

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavergc.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.