

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

April 2, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

***Via Email to: wes@weavercm.com
No Hard Copy to Follow***

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	05500-012
Date of Submittal:	March 28, 2012
Title:	Aeration Splitter Structure
Specification Section:	05500 – Metal Fabrications
Manufacturer:	CMS Industrial Constructors

The referenced submittal has been stamped "***No Exception Taken***" and "***Revise and Resubmit***".
Our comments are as follows:

1. Sheet E-1: ***No Exception Taken***
2. Sheet S-1: ***No Exception Taken***
 - a. We acknowledge use of the 1 $\frac{3}{4}$ " x 1 $\frac{3}{4}$ " x $\frac{1}{4}$ " angle for embedment.
 - b. We take no exception to the use of this dimension of embed material which will provide a flush fitting to the top of concrete.
3. Sheet S-2: ***No Exception Taken***
4. Sheet S-3: ***Revise and Resubmit***
 - a. The two seat angles supporting the W-beam are to be stainless steel. Please reference Detail C/G-27.
 - b. The anchor bolts for the seat angle are to be stainless steel as noted in Detail C/G-27.

Mr. Wes Weaver
April 2, 2012
Page 2

c. We take no exception to the change in beam size from W6 x 8.5 to W6 x 9.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.