

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

June 24, 2013

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
c/o Garney Construction  
7911 Shaffer Parkway  
Littleton, CO 80127

*Via Email to: wes@weavercm.com*  
*No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	08100-002
Date of Submittal:	February 25, 2013
Title:	Door Frames and Doors for Biosolids Building
Specification Section:	08100
Manufacturers:	Cal-Royal Products, Inc.; Hager Co.; Ives; Pioneer Industries; Precision; Reese; Stanley; Simplex; Schlage; Ilco

The referenced submittal has been stamped "**No Exception Taken**" and "**Revise and Resubmit**".  
Our comments are as follows:

1. Hardware Set A (Hw Set A) including handing of doors D-BH1, D-BH3 and D-BH4: **Revise and Resubmit**
  - a. The Pioneer door frame is noted to be a 14 gage, galvanized welded hollow metal frame. When referring to the technical data on the frames/standard profiles later in the submittal, the Model F16 is indicated as being used and indicates the gage of the frame is a 16 gage frame. All frames are to be 14 gage frames which would be the F14 model.
  - b. The next paragraph addressing the window lite indicates the vision lite cutout is to be 6" x 27". Per the Construction Drawings, the clear opening is to be 4" x 1'-6", i.e., the 27" dimension must be revised.
  - c. We take no exception to the remainder of the door hardware proposed for use.
2. As previously noted, door frames must be 14 gage steel frames.

Mr. Wes Weaver  
June 24, 2013  
Page 2

3. We take no exception to the remainder of the submittal regarding the Pioneer F Series doors.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavercm.com](mailto:jeff@weavercm.com)

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavercm.com](mailto:john@weavercm.com)

Mr. Adam Roeder, Weaver Construction Management, Inc., [aroeder@weavercm.com](mailto:aroeder@weavercm.com)

Ms. Solange Huggins, Project Engineer, Garney Construction, [shuggins@garney.com](mailto:shuggins@garney.com)

cc (w/attachments): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.