

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

November 25, 2011

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavergc.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	08306-001A
Date of Submittal:	November 18, 2011
Title:	Access Door for Drain and Wastewater Wet Well P&D Building
Specification Section:	Per Construction Drawings
Manufacturer:	Nystrom®

The referenced submittal has been stamped "***Make Corrections Noted***". Our comments are as follows:

1. In order to provide the specified performance and function, it is necessary that the optional odor reduction gasket be provided. Please provide confirmation that the manufacturer's gasketed fabrication will be provided.
2. The product as submitted is proposed with different plan dimensions than specified in the project documents. GMS, Inc. will take no exception to the alternative dimensions conditioned upon WCMI providing an installation sketch to confirm that the proposed equipment will satisfy the construction and performance requirements of the project. Please address and show the following in an installation sketch.
 - Proposed concrete embedment sequence and arrangement for the floor door frame.
 - Clearance to the discharge pipe installation floor slab temporary blockouts.
 - Detail the location of horizontal reinforcing steel in the floor slab in relation to the floor door frame and frame anchors.
 - Clearance to the wet well dividing wall and adjacent floor door frame and frame anchors.
3. Provide manufacturer's standard submittal and or other graphic information to detail the manner in which the gasket seal is fabricated, installed and maintained for maximum airtightness.
4. In order to facilitate project progress, we do not require complete resubmittal. Please give priority to the requested installation sketch so that function and performance can be verified prior to procurement of the specified product.

Mr. Wes Weaver
November 25, 2011
Page 2

Please call if you should have any questions.

Sincerely,

A handwritten signature in blue ink that reads "David R. Frisch". The signature is written in a cursive style with a blue ink color.

David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavergc.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavergc.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavergc.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavergc.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.