

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

June 24, 2013

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
c/o Garney Construction
7911 Shaffer Parkway
Littleton, CO 80127

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	08710-006
Date of Submittal:	February 25, 2013
Title:	Door Hardware for Biosolids Building
Specification Section:	08710
Manufacturers:	Newco Door & Hardware, LLC; Cal-Royal Products, Inc.; Hager Co.; Ives; Pioneer Industries; Precision; Reese; Stanley; Simplex; Schlage; Ilco

The referenced submittal has been stamped "***No Exception Taken***", "***Make Corrections Noted***" and "***Revise and Resubmit***". Our comments are as follows:

1. Reference Shop Submittal No. 08100-002.
2. Hardware Set A including handing of doors D-BH1, D-BH3 and D-BH4: ***Revise and Resubmit***
 - a. We take no exception to the 6" wide rough opening for the window lite and the placement of the window lite 8" from the hinge side of the door. Per the Construction Drawing, the window lite clear opening is 4" x 1'-6". The cutout is shown as being 27" vertically. Revise the cutout dimension to accommodate a clear vertical opening of 1'-6".
3. Frame Elevations as provided by Newco Door & Hardware, LLC, Elevation A: ***Make Corrections Noted***
 - a. The vertical elevation dimension is provided as 86". We request the supplier coordinate the height of the frame with the General Contractor on the dimension required. Based on the structural frame being provided by the metal building manufacturer, i.e., this dimension may be 88" in lieu of 86".
4. Window Lites: ***Make Corrections Noted***
 - a. See Note 2.a. above.

Mr. Wes Weaver
June 24, 2013
Page 2

5. Schlage Rim Cylinder Interchangeable Core Model 20-057: **No Exception Taken**
6. Schlage Handle for Latch Set Model Rhodes (RHO) 626: **No Exception Taken**
7. Hagar Five Knuckle Hinges Model BB1199: **No Exception Taken**
8. Simplex® L1000 Series Model L1021S Lever Schlage I.C. Key Bypass mechanical combo lock:
No Exception Taken
9. Ives Floor Stop Model FS444 and Model FS448: **No Exception Taken**

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Solange Huggins, Project Engineer, Garney Construction, shuggins@garney.com

cc (w/attachments): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.