

**GMS, INC.**  
CONSULTING ENGINEERS  
611 NORTH WEBER, SUITE 300  
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935  
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.  
ROGER J. SAMS, P.E.  
GREGORY R. WORDEN, P.E.  
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.  
DAVID R. FRISCH, P.L.S.  
MARK A. MORTON, P.E.  
JASON D. MEYER, P.E.

April 19, 2012

Mr. Wes Weaver, President  
Weaver Construction Management, Inc.  
3679 South Huron Street, Suite 404  
Englewood, CO 80110

*Via Email to: wes@weavercm.com  
No Hard Copy to Follow*

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)  
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	09900-004
Date of Submittal:	April 17, 2012
Title:	Sherflex Elastomeric Polyurethane for Headworks Channels & Grit Chamber
Specification Section:	09900 – Painting
Manufacturer:	Sherwin Williams

The referenced submittal has been stamped "**No Exception Taken**". Our comments are as follows:

1. As noted in prior Design Team Conferences and Construction Progress Meetings, the dry film thickness (DFT) shall be 80 mils minimum.
2. We request the coating subcontractor coordinate the timing of the application so a wet film thickness of the Sherflex coating can be made during application.
3. The Sherflex Elastomeric Polyurethane must be applied in accordance with the manufacturer's recommendations including surface preparation, curing and recoating requirements.

Please call if you should have any questions.

Sincerely,



David R. Frisch, P.L.S.

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, [lfmanager@lfmsdd.org](mailto:lfmanager@lfmsdd.org)  
Ms. Cindy Murray, Office Manager, Fountain Sanitation District, [fsdistrict@fsd901.org](mailto:fsdistrict@fsd901.org)  
Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., [jeff@weavercm.com](mailto:jeff@weavercm.com)  
Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., [john@weavercm.com](mailto:john@weavercm.com)  
Mr. Tyler Ammerman, Weaver Construction Management, Inc., [tammerman@weavercm.com](mailto:tammerman@weavercm.com)  
Ms. Leslie Brown, Weaver Construction Management, Inc., [leslie@weavercm.com](mailto:leslie@weavercm.com)

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.