

GMS, INC.
CONSULTING ENGINEERS
611 NORTH WEBER, SUITE 300
COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935
TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E.
ROGER J. SAMS, P.E.
GREGORY R. WORDEN, P.E.
THOMAS A. McCLERNAN, P.E.

KEN L. WHITE, P.L.S.
DAVID R. FRISCH, P.L.S.
MARK A. MORTON, P.E.
JASON D. MEYER, P.E.

October 30, 2012

Mr. Wes Weaver, President
Weaver Construction Management, Inc.
3679 South Huron Street, Suite 404
Englewood, CO 80110

Via Email to: wes@weavercm.com
No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)
Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.:	11310-001B
Date of Submittal:	October 23, 2012
Title:	Submersible Grinder Pumps WWP-1 & WWP-2
Specification Section:	11310
Manufacturer:	WILO-USA

The referenced submittal has been stamped "**No Exception Taken With Comments**". Our comments are as follows:

1. Regarding the pump grinding particle size, the supplier's response indicates the maximum free opening of the pump's stationary cutter plate to be $\frac{3}{8}$ of an inch. We interpret that to mean the maximum particle size that can pass through the pump will be no larger than $\frac{3}{8}$ -inch.

The supplier's response also indicated that the effective free opening across the stationary cutter plate will be significantly less than $\frac{3}{8}$ of an inch when the pump is operating and the cutter head is spinning. We interpret that statement as an indication the pump will meet the $\frac{1}{4}$ -inch grinding particle size requirement of the project specifications.

If our interpretations are not correct, please revise and resubmit the submersible grinder pumps.

2. WCMI shall coordinate with the pump supplier for the provision of the appropriate stainless steel guiderails and intermediate rail support brackets required for the pump installation, according to the WCMI submittal review comment and the project drawings.

Mr. Wes Weaver
October 30, 2012
Page 2

Please call if you should have any questions.

Sincerely,



Mark A. Morton, P.E.

MAM/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, lfmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Adam Roeder, Weaver Construction Management, Inc., aroeder@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc (w/attachments): Mr. Jerry Miller, Resident Project Representative, GMS, Inc.