GMS, INC.

CONSULTING ENGINEERS 611 NORTH WEBER, SUITE 300 COLORADO SPRINGS, COLORADO 80903-1074

TELEPHONE (719) 475-2935 TELEFAX (719) 475-2938

EDWARD D. MEYER, P.E. ROGER J. SAMS, P.E. GREGORY R. WORDEN, P.E. THOMAS A. McCLERNAN, P.E. KEN L. WHITE, P.L.S. DAVID R. FRISCH, P.L.S. MARK A. MORTON, P.E. JASON D. MEYER, P.E.

February 24, 2012

Mr. Wes Weaver, President Weaver Construction Management, Inc. 3679 South Huron Street, Suite 404 Englewood, CO 80110 Via Email to: wes@weavergc.com No Hard Copy to Follow

Re: Harold D. Thompson Regional Water Reclamation Facility (HDTRWRF)

Lower Fountain Metropolitan Sewage Disposal District (LFMSDD)

Dear Wes:

Reference is made to your shop submittal identified as follows:

Submittal No.: 02709-004A

Date of Submittal: February 23, 2012

Title: Valve Access Manholes and Appurtenances - MH-1 & MH-6

Specification Section: 02709 – Gravity Pipelines and Appurtenances

Manufacturers: Firebaugh Precast; GMI Composites, Inc.; Concrete Sealants

Inc; American Step Company, Inc.; Press-Seal Gasket

Corporation; Syracuse Castings West

The referenced submittal has been stamped "No Exception Taken" and "Make Corrections Noted". No additional information or resubmittal is required on this item. Our comments are as follows:

- 1. We take no exception to the GMI Composites, Inc. 24-inch diameter ring and cover.
- The 24" manhole cover drawing provides options of lettering that can be placed at INSERT A, INSERT B and INSERT C. For the purposes of this project, no labeling is to be placed on the manhole cover.
- 3. The 24" manhole cover drawing provided in the shop submittal provides numerous colors that can be utilized. For the purposes of this project, *BLACK* should be used for all composite manhole rings and covers lying inside the secured perimeter of the HDTRWRF.
- 4. Manhole Structure ID MH-01: No Exception Taken
- 5. Manhole Structure ID MH-06: No Exception Taken

- 6. Syracuse Castings West, "TB" Pedestrian Rated Aluminum Base and Cover for 40" I.D. Structure: **No Exception Taken**
- 7. Reference was made in response to Shop Submittal 07209-004 that a shop submittal for an aluminum manhole ring and cover was required. That request is no longer applicable to this shop submittal. If an additional submittal is required, it will be addressed at that time.

Please call if you should have any questions.

Sincerely,

David R. Frisch, P.L.S.

Daniel R. Frisch

DRF/kmw

ec (letter only):

Mr. Jim Heckman, Manager, LFMSDD, Ifmanager@lfmsdd.org

Ms. Cindy Murray, Office Manager, Fountain Sanitation District, fsdistrict@fsd901.org

Mr. Jeff Burst, Project Supt., Weaver Construction Management, Inc., jeff@weavercm.com

Mr. John Jacob, Project Mgr., Weaver Construction Management, Inc., john@weavercm.com

Mr. Tyler Ammerman, Weaver Construction Management, Inc., tammerman@weavercm.com

Ms. Leslie Brown, Weaver Construction Management, Inc., leslie@weavercm.com

cc: Mr. Jerry Miller, Resident Project Representative, GMS, Inc.